

TWO WEEK LOOKAHEAD
DATA DATE: 21 JUNE 10

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN														JUL													
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
Assemble./Install GTG LM 6000 #100																																		
100 GTG																																		
3053	Install Interior Piping Turbine Unit 100	12	3	24MAY10A	23JUN10	75																												
3062	Fit pipe Unit 100	12	5	24MAY10A	25JUN10	58	Pending P.O.																											
3051	Install Expansion Joint Unit 100	4	1	16JUN10A	21JUN10	80																												
3063	Weld piping Unit 100	12	12	25JUN10*	08JUL10	0																												
Aux Transformer 4160 for LM 6000s																																		
1197	Set LM 6000 Aux Xfrm 4160	1	1	26JUN10*	26JUN10	0																												
SU 100																																		
1280	Set SU Xfmr 100	3	3	29JUN10*	01JUL10	0																												
1281	Trim SU Xfmr 100	12	12	02JUL10	15JUL10	0																												
Assemble./Install GTG LM 6000 #200																																		
200 GTG																																		
3123	Install pipe 200	6	3	20MAY10A	23JUN10	50																												
3124	Weld piping 200	2	2	25JUN10*	26JUN10	0																												
3099	Set Turbine 200	1	1	28JUN10*	28JUN10	0	Delivery TBA																											
3125	Flush piping 200	2	2	28JUN10	29JUN10	0																												
3114	Pre-alignment of train Generator & Turbine 200	2	2	29JUN10	30JUN10	0																												
3126	Hydo piping 200	2	2	30JUN10	01JUL10	0																												
3115	Grout Generator Compartment & Turbine 200	2	2	01JUL10	02JUL10	0																												
SU 200																																		
1284	Set SU Xfmr 200	3	3	29JUN10*	01JUL10	0																												
1285	Trim SU Xfmr 200	12	12	02JUL10	15JUL10	0																												
Assemble/Install GTG 7EA Inlet Air thru Stack																																		
7EA GTG																																		
320	Install Dual Fuel Modification 7EA	60	60	21JUN10*	28AUG10	0																												
New Activities Supporting 7EA Early Fire																																		
41	Fit/Weld Gas Line Cmpzr Bldg to 7EA	4	4	25JUN10*	29JUN10	0																												
42	QC Gas Line Cmpzr Bldg to 7EA	2	2	30JUN10	01JUL10	0																												
51	Fit/Weld/QC Ppg Cmpzrs to Fuel Gas Supply 7EA	6	6	30JUN10	06JUL10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																							
							16	17	18	19	20	JUN										JUL								
43	Backfill Gas Line Cmpzr Bldg to 7EA	2	2	02JUL10	03JUL10	0																								
Step Up Transformer 7EA																														
232	Mob Damage Analysis Techs GSU Xfmr 7EA	12	12	21JUN10	03JUL10	0																								
SF6 Breaker 7EA																														
243	Exc SF6 Brkr Fdn for 7EA	1	1	21JUN10*	21JUN10	0																								
244	Mud Mat SF6 Brkr Fdn for 7EA	1	1	22JUN10	22JUN10	0																								
245	Form SF6 Brkr Fdn for 7EA	1	1	23JUN10	23JUN10	0																								
246	Rebar, Embeds SF6 Brkr Fdn for 7EA	2	2	24JUN10	25JUN10	0																								
247	Pour/Cure SF6 Brkr Fdn for 7EA	1	1	26JUN10	26JUN10	0																								
248	Strip/Bkfl SF6 Brkr Fdn for 7EA	1	1	28JUN10	28JUN10	0																								
249	Set SF6 Brkr 7EA	1	1	29JUN10	29JUN10	0																								
Lube Oil Fin Cooler CTG 7EA																														
311	Exc L/O Fin Cooler Fdn 7EA	1	1	21JUN10*	21JUN10	0																								
312	Mud Mat L/O Fin Cooler Fdn 7EA	1	1	22JUN10	22JUN10	0																								
313	Form L/O Fin Cooler Fdn 7EA	3	3	23JUN10	25JUN10	0																								
314	Rebar, Embeds L/O Fin Cooler Fdn 7EA	2	2	26JUN10	28JUN10	0																								
315	Pour/Cure L/O Fin Cooler Fdn 7EA	1	1	29JUN10	29JUN10	0																								
316	Strip/Bkfl L/O Fin Cooler Fdn 7EA	1	1	30JUN10	30JUN10	0																								
317	Erect Struc Steel L/O Fin Cooler 7EA	3	3	01JUL10	03JUL10	0																								
Aux Xfmr 4160 For 7EA																														
321	Exc Aux Xfmr 4160 for 7EA	1	1	22JUN10*	22JUN10	0																								
322	Mud Mat Aux Xfmr Fdn 4160 For 7EA	1	1	23JUN10	23JUN10	0																								
323	Form Aux Xfmr Fdn 4160 For 7EA	2	2	24JUN10	25JUN10	0																								
324	Rebar, Embeds Aux Xfmr Fdn 4160 7EA	2	2	26JUN10	28JUN10	0																								
325	Pour/Cure Aux Xfmr Fdn 4160 For 7EA	1	1	29JUN10	29JUN10	0																								
326	Strip/Bkfl Aux Xfmr Fdn 4160 For 7EA	1	1	30JUN10	30JUN10	0																								
327	Set Aux Xfmr 4160 For 7EA	2	2	01JUL10	02JUL10	0																								
328	Trim Aux Xfmr 4160 For 7EA	12	12	03JUL10	16JUL10	0																								
Aux Xfmr Fdn 480v For 7EA																														
332	Exc Aux Xfmr Fdn 480v For 7EA	1	1	28JUN10*	28JUN10	0																								
333	Mud Mat Aux Xfmr Fdn 480v For 7EA	1	1	29JUN10	29JUN10	0																								
334	Form Aux Xfmr Fdn 480v For 7EA	2	2	30JUN10	01JUL10	0																								
335	Rebar, Embeds Aux Xfmr Fdn 480v For 7EA	2	2	02JUL10	03JUL10	0																								

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN														JUL													
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
Generator Breaker 7EA																																		
401	Exc Gen Brkr 7EA Fdn	1	1	21JUN10*	21JUN10	0																												
402	Mud Mat Gen Brkr 7EA Fdn	1	1	22JUN10	22JUN10	0																												
403	Form Gen Brkr 7EA Fdn	3	3	23JUN10	25JUN10	0																												
404	Rebar, Embeds Gen Brkr 7EA Fdn	2	2	26JUN10	28JUN10	0																												
405	Pour/Cure Gen Brkr 7EA Fdn	1	1	29JUN10	29JUN10	0																												
406	Strip/Bkfl Gen Brkr 7EA Fdn	1	1	30JUN10	30JUN10	0																												
407	Set Generator Brkr 7EA	1	1	01JUL10	01JUL10	0																												
Wash Water 7EA																																		
439	Set Wash Wtr Skd 7EA	1	1	29JUN10*	29JUN10	0																												
Lube Oil Demister 7EA																																		
453	Pour/Cure LO Demist Fdn 7EA	1	0	17JUN10A	17JUN10A	100																												
454	Strip/Bkfl LO Demist Fdn 7EA	1	0	18JUN10A	18JUN10A	100																												
CO2 Fire Protection 7EA																																		
481	Exc CO2 Fire Protec Fdn 7EA	1	1	28JUN10*	28JUN10	0																												
482	Mud Mat CO2 Fire Proted Fdn 7EA	1	1	29JUN10	29JUN10	0																												
483	Form CO2 Fire Proted Fdn 7EA	3	3	30JUN10	02JUL10	0																												
484	Rebar, Embeds CO2 Fire Prote Fire Proted Fdn 7E	1	1	03JUL10	03JUL10	0																												
Fogging System 7EA																																		
546	Exc Wtr Fogging Skd Fdn 7EA	1	1	25JUN10*	25JUN10	0																												
547	Mud Mat Wtr Fogging Skd Fdn 7EA	1	1	26JUN10	26JUN10	0																												
548	Form Wtr Fogging Skd Fdn 7EA	3	3	28JUN10	30JUN10	0																												
549	Rebar, Embeds Wtr Fogging Skd Fdn 7EA	1	1	01JUL10	01JUL10	0																												
550	Pour/Cure Wtr Fogging Skd Fdn 7EA	1	1	02JUL10	02JUL10	0																												
551	Strip/Bkfl Wtr Fogging Skd Fdn 7EA	1	1	03JUL10	03JUL10	0																												
Gas Fuel Module 7EA																																		
533	Pour/Cure Gas Fuel Mod Fdn 7EA	1	0	17JUN10A	17JUN10A	100																												
534	Strip/Bkfl Gas Fuel Mod Fdn 7EA	1	0	18JUN10A	18JUN10A	100																												
Water Injection 7EA																																		
1177	Exc Wtr Injec Skd Fdn 7EA	1	1	21JUN10*	21JUN10	0																												
1178	Mud Mat Wtr Injec Skd Fdn 7EA	1	1	22JUN10	22JUN10	0																												
1179	Form Wtr Injec Skd Fdn 7EA	2	2	23JUN10	24JUN10	0																												
1180	Rebar, Embeds Wtr Injec Skd Fdn 7EA	3	3	25JUN10	28JUN10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
							JUN														JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
1181	Pour/Cure Wtr Injec Skd Fdn 7EA	1	1	29JUN10	29JUN10	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN																JUL											
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
1005	Instl Int, Exh Plenum Drns 7EA	2	2	28JUN10*	29JUN10	0																												
1006	Instl Steam Injec Ppg 7EA	2	2	28JUN10*	29JUN10	0																												
1007	Instl Liq Fuel Oil - Turbing Ppg 7EA	10	10	28JUN10*	08JUL10	0																												
1004	Instl Fire Protec Ppg 7EA	8	8	30JUN10*	08JUL10	0																												
Exhaust System 7EA																																		
1041	Instl Exh Outlet Duct 7EA	5	2	07JUN10A	22JUN10	60																												
1042	Instl Exh Outlet Elbow 7EA	5	5	23JUN10	28JUN10	0																												
1043	Instl Exh Xition Duct 7EA	5	5	29JUN10	03JUL10	0																												
Lightning Arrester																																		
1156	Exc Lightning Arrest Fdn	1	1	26JUN10*	26JUN10	0																												
1157	Mud Mat Lightning Arrest Fdn	1	1	28JUN10	28JUN10	0																												
1158	FRP Lightning Arrest Fdn	5	5	29JUN10	03JUL10	0																												
LM 6000 Load Breaker																																		
1190	Set LM 6000 Load Breaker	1	1	30JUN10*	30JUN10	0																												
Pipe Rack																																		
1155	Erect Piperack Steel	10	10	28JUN10*	08JUL10	0																												
Cable Tray Rack																																		
1170	Erect Cable Tray Rack	10	6	15JUN10A	26JUN10	40																												
Balance of Plant																																		
Treated Fuel Tnk																																		
68	Exc Treated Fuel Tnk	5	5	27MAY10A	25JUN10	5																												
69	Instl Rebar Pedestal Treated Fuel Tnk	2	2	26JUN10	28JUN10	0																												
70	Pour Pedestal Treated Fuel Tnk	1	1	29JUN10	29JUN10	0																												
71	Excavate Treated Fuel Tnk Ring	2	2	30JUN10*	01JUL10	0																												
72	Install Rebar Treated Fuel Tank Ring	3	3	02JUL10	05JUL10	0																												
73	Form Treated Fuel Tnk Ring	3	3	02JUL10	05JUL10	0																												
Oil/Water Separator																																		
95	Start Form Walls Oil/Wtr Sep	4	0	16JUN10A	19JUN10	90																												
96	QC Checks Walls Oil/Wtr Sep	1	1	21JUN10	21JUN10	0																												
131	Rebar Walls Oil/Wtr Sep	1	1	21JUN10	21JUN10	0																												
97	Fin Forms Oil/Wtr Sep Side Walls	2	2	22JUN10	23JUN10	0																												
1204	Place Conc Oil/Wtr Sep Side Walls	1	1	24JUN10	24JUN10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN														JUL													
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
98	Strip/Bkfl Oil/Wtr Sep Fdn	1	1	25JUN10	25JUN10	0																												
99	Form Roof Trim Oil/Wtr Sep	2	2	26JUN10	28JUN10	0																												
100	Rebar Roof Oil/Wtr Sep	1	1	29JUN10	29JUN10	0																												
101	Place Conc Roof Oil/Wtr Sep	1	1	30JUN10	30JUN10	0																												
119	Strip Forms Roof Oil/Wtr Sep	1	1	01JUL10	01JUL10	0																												
109	Install Mech Eqpt Oil/Wtr Sep	5	5	02JUL10	07JUL10	0																												
Aux Xfmr 480V (By Cmpzr Bldg)																																		
102	Exc Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	21JUN10*	22JUN10	0																												
103	Mud Mat Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	23JUN10	24JUN10	0																												
104	Form Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	5	5	25JUN10	30JUN10	0																												
105	Rebar, Embeds Aux Xfmr 480v Fdn (@ Cmpzr	2	2	01JUL10	02JUL10	0																												
106	Pour/Cure Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	03JUL10	05JUL10	0																												
Office/Warehouse Building																																		
120	Exc Off/Warehse FDN	1	1	23JUN10*	23JUN10	0																												
121	Mud Mat Off/Warehse FDN	1	1	24JUN10	24JUN10	0																												
122	Form Off/Warehse FDN	3	3	25JUN10	28JUN10	0																												
123	Rebar, Embeds Off/Warehse FDN	2	2	29JUN10	30JUN10	0																												
124	Pour/Cure Off/Warehse FDN	1	1	01JUL10	01JUL10	0																												
125	Strip/Bkfl Off/Warehse FDN	1	1	02JUL10	02JUL10	0																												
126	Erect Struc, Off/Warehse	10	10	03JUL10	14JUL10	0																												
Water Treatment Building																																		
132	Exc Wtr Treat Bldg FDN	3	2	15JUN10A	22JUN10	33																												
133	Mud Mat Wtr Treat Bldg FDN	1	1	23JUN10	23JUN10	0																												
134	Form Wtr Treat Bldg FDN	5	5	24JUN10	29JUN10	0																												
135	Rebar, Embeds Wtr Treat Bldg FDN	3	3	30JUN10	02JUL10	0																												
136	Pour/Cure Wtr Treat Bldg FDN	1	1	03JUL10	03JUL10	0																												
Gas Compressor, MCC Bldg																																		
154	Erect Struc, Gas Cmpzr, MCC	8	8	28JUN10*	06JUL10	0																												
Raw Water Tank																																		
7	SIDOR Remove Overhead Lines	2	0	17JUN10A	17JUN10A	100																												
162	Exc, Backfill, Mud Mat Raw Wtr Tnk Fdn	5	5	21JUN10	25JUN10	0																												
163	Form Raw Wtr Tnk Fdn	5	5	26JUN10	01JUL10	0																												
164	Rebar, Embeds Raw Wtr Tnk Fdn	3	3	02JUL10	05JUL10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN												JUL															
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
Demineralized Water Tank																																		
176	Form Demin Wtr Tnk Fdn	5	5	21JUN10	25JUN10	0																												
177	Rebar, Embeds Demin Wtr Tnk Fdn	3	3	26JUN10	29JUN10	0																												
178	Pour/Cure Demin Wtr Tnk Fdn	1	1	30JUN10	30JUN10	0																												
179	Strip/Bkfl Demin Wtr Tnk Fdn	1	1	01JUL10	01JUL10	0																												
180	Instl Floor Plate Demin Wtr Tnk	5	5	02JUL10	07JUL10	0																												
RO Water Tank																																		
190	Rebar, Embeds RO Wtr Tnk Fdn	1	0	16JUN10A	17JUN10A	100																												
191	Pour/Cure RO Wtr Tnk Fdn	1	0	18JUN10A	18JUN10A	100																												
192	Strip/Bkfl RO Wtr Tnk Fdn	4	4	21JUN10	24JUN10	0																												
193	Set RO Wtr Tnk	2	2	25JUN10	26JUN10	0																												
194	Hydro RO Wtr Tnk	1	1	28JUN10	28JUN10	0																												
Disconnect Switch																																		
259	Exc Disconnect Switch Fdn	1	1	28JUN10*	28JUN10	0																												
260	Mud Mat Disconnect Switch Fdn	1	1	29JUN10	29JUN10	0																												
261	Form Disconnect Switch Fdn	1	1	30JUN10	30JUN10	0																												
262	Rebar, Embeds Disconnect Switch Fdn	2	2	01JUL10	02JUL10	0																												
263	Pour/Cure Disconnect Switch Fdn	1	1	03JUL10	03JUL10	0																												
Downstream Common Bus																																		
278	Exc Common Bus Supt Fdn	1	1	28JUN10*	28JUN10	0																												
279	Mud Mat Common Bus Supt Fdn	1	1	29JUN10	29JUN10	0																												
280	Form Common Bus Supt Fdn	1	1	30JUN10	30JUN10	0																												
281	Rebar, Embeds Common Bus Supt Fdn	2	2	01JUL10	02JUL10	0																												
282	Pour/Cure Common Bus Supt Fdn	1	1	03JUL10	03JUL10	0																												
Power Distribution Center																																		
352	Exc PDC Fdn	1	1	28JUN10*	28JUN10	0																												
353	Mud Mat PDC Fdn	1	1	29JUN10	29JUN10	0																												
354	Form PDC Fdn	3	3	30JUN10	02JUL10	0																												
355	Rebar, Embeds PDC Fdn	2	2	03JUL10	05JUL10	0																												
Gas Compressor Lube Oil Coolers																																		
367	Exc Cmprsr L/O Cooler Fdn (5)	3	3	21JUN10*	23JUN10	0																												
368	Mud Mat Cmprsr L/O Cooler Fdn (5)	3	3	24JUN10	26JUN10	0																												
369	Form Cmprsr L/O Cooler Fdn (5)	3	3	28JUN10	30JUN10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN														JUL													
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
370	Rebar, Embeds Cmpsr L/O Cooler Fdn (5)	3	3	01JUL10	03JUL10	0																												
Gas Compressor Aux Transformer 4160																																		
375	Exc Gas Cmpzr Aux Xfmr 4160 Fdn	1	1	21JUN10*	21JUN10	0																												
376	Mud Mat Gas Cmpzr Aux Xfmr 4160 Fdn	1	1	22JUN10	22JUN10	0																												
377	Form Gas Cmpzr Aux Xfmr 4160 Fdn	2	2	23JUN10	24JUN10	0																												
378	Rebar, Embeds Gas Cmpzr Aux Xfmr 4160 Fdn	2	2	25JUN10	26JUN10	0																												
379	Pour/Cure Gas Cmpzr Aux Xfmr 4160 Fdn	1	1	28JUN10	28JUN10	0																												
380	Strip/Bkfl Gas Cmpzr Aux Xfmr 4160 Fdn	1	1	29JUN10	29JUN10	0																												
381	Set Gas Cmpzr Aux Xfmr 4160	2	2	30JUN10	01JUL10	0																												
382	Trim Gas Cmpzr Aux Xfmr 4160	10	10	02JUL10	13JUL10	0																												
Oily Waste & Waste Water Tanks																																		
386	Exc Oily Waste & Waste Wtr Tnks Fdn	1	1	21JUN10*	21JUN10	0																												
387	Mud Mat Oily Waste & Waste Wtr Tnks Fdn	1	1	22JUN10	22JUN10	0																												
388	Form Oily Waste & Waste Wtr Tnks Fdn	3	3	23JUN10	25JUN10	0																												
389	Rebar, Embeds Oily/Waste Wtr Tnks Fdn	2	2	26JUN10	28JUN10	0																												
390	Pour/Cure Oily Waste & Waste Wtr Tnks Fdn	1	1	29JUN10	29JUN10	0																												
391	Strip/Bkfl Oily Waste & Waste Wtr Tnks Fdn	1	1	30JUN10	30JUN10	0																												
392	FRP Walls Oily/WasteTnks Fdn	5	5	01JUL10	06JUL10	0																												
Foam & Liquid Forwarding Fuel Bldg																																		
555	Exc Foam/ Liq Fuel Bldg Fdn	1	1	26JUN10*	26JUN10	0																												
556	Mud Mat Foam/ Liq Fuel Bldg Fdn	1	1	28JUN10	28JUN10	0																												
557	Form Foam/ Liq Fuel Bldg Fdn	2	2	29JUN10	30JUN10	0																												
558	Rebar, Embeds Foam/ Liq Fuel Bldg Fdn	2	2	01JUL10	02JUL10	0																												
559	Pour/Cure Foam/ Liq Fuel Bldg Fdn	1	1	03JUL10	03JUL10	0																												
Liquid Fuel Off-Load																																		
570	Exc Liq Fuel Offload Fdn	1	1	21JUN10*	21JUN10	0																												
571	Mud Mat Liq Fuel Offload Fdn	1	1	22JUN10	22JUN10	0																												
572	Form Liq Fuel Offload Fdn	3	3	23JUN10	25JUN10	0																												
573	Rebar, Embeds Liq Fuel Offload Fdn	3	3	26JUN10	29JUN10	0																												
574	Pour/Cure Liq Fuel Offload Fdn	1	1	30JUN10	30JUN10	0																												
575	Strip/Bkfl Liq Fuel Offload Fdn	1	1	01JUL10	01JUL10	0																												
576	Set Liq Fuel Off-Loading Eqpt	8	8	02JUL10	10JUL10	0																												
2030	Set Liq Fuel Basket Filter	2	2	02JUL10	03JUL10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																											
							JUN												JUL															
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4									
2031	Set Liq Fuel Bag filter	2	2	02JUL10	03JUL10	0																												
2032	Set Liq Fuel Meter	2	2	02JUL10	03JUL10	0																												
Duct Bank																																		
785	Install Conduit DB MH 1 to 7EA (8Drops)	5	0	11JUN10A	17JUN10A	100																												
793	Install Conduit DB MH 1 to PDC	5	1	15JUN10A	21JUN10	75																												
786	FRPS Conduit DB MH 1 to 7EA (8Drops)	5	5	17JUN10A	25JUN10	10																												
787	Backfill Conduit DB MH 1 to 7EA (8Drops)	2	0	17JUN10A	17JUN10A	100																												
792	Excav DB MH 1 to PDC 1 to PDC	1	0	17JUN10A	19JUN10	75																												
788	Excav DB MH 1 to Control Bldg	1	1	21JUN10*	21JUN10	0																												
796	Excav DB PDC to 7EA South End	1	1	21JUN10*	21JUN10	0																												
800	Excav DB MH 10 to Wtr Treat Bldg	2	2	21JUN10*	22JUN10	0																												
804	Excav DB MH 10 to Foam Skid	2	2	21JUN10*	22JUN10	0																												
789	Install Conduit DB MH 1 to Control Bldg	5	5	22JUN10	26JUN10	0																												
794	FRPS Conduit DB MH 1 to PDC	5	5	22JUN10	26JUN10	0																												
797	Install Conduit DB PDC to 7EA South End	5	5	22JUN10	26JUN10	0																												
801	Install Conduit DB MH 10 to Wtr Treat Bldg	10	10	23JUN10	03JUL10	0																												
805	Install Conduit DB MH 10 to Foam Skid	5	5	23JUN10	28JUN10	0																												
790	FRPS Conduit DB MH 1 to Control Bldg	5	5	28JUN10	02JUL10	0																												
795	Backfill Conduit DB MH 1 to PDC	2	2	28JUN10	29JUN10	0																												
798	FRPS Conduit DB PDC to 7EA South End	5	5	28JUN10	02JUL10	0																												
808	Excav DB Foam Skid to Liquid Fuel Mgt	2	2	28JUN10*	29JUN10	0																												
802	FRPS Conduit DB MH 10 to Wtr Treat Bldg	5	5	29JUN10	03JUL10	0																												
806	FRPS Conduit DB MH 10 to Foam Skid	5	5	29JUN10	03JUL10	0																												
809	Install Conduit Foam Skid to Liquid Fuel Mgt	5	5	30JUN10	05JUL10	0																												
810	FRPS Conduit Foam Skid to Liquid Fuel Mgt	5	5	30JUN10	05JUL10	0																												
811	Backfill Conduit Foam Skid to Liquid Fuel Mgt	3	3	30JUN10	02JUL10	0																												
791	Backfill Conduit DB MH 1 to Control Bldg	2	2	03JUL10	05JUL10	0																												
799	Backfill Conduit DB PDC to 7EA South End	2	2	03JUL10	05JUL10	0																												
U/G Piping																																		
895	Fit/Weld U/G Ppg Fire Loop	10	5	08JUN10A	25JUN10	50																												
896	Bkfl U/G Ppg Fire Loop	2	1	11JUN10A	25JUN10	50																												
876	Exc UG Ppg #200 T to 7EA Stak EL	2	2	26JUN10	28JUN10	0																												
877	Fit/Weld U/G Ppg #200 T to 7EA Stak EL	6	6	29JUN10	05JUL10	0																												

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010																							
							JUN												JUL											
							16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4					
A/G Piping																														
912	Instl Intercon Ppg-Filtered, RO Water Tanks	2	2	29JUN10	30JUN10	0	<div></div>																							
115 KV Bus																														
1165	Erect 115 KV Buss Steel	10	10	28JUN10*	08JUL10	0	<div></div>																							
LM 6000 Fin/Fan Cooler																														
1140	Exc Fin Cooler Fdn LM Units	1	1	28JUN10*	28JUN10	0	<div></div>																							
1141	Mud Mat Fin Cooler Fdn LM Units	1	1	29JUN10	29JUN10	0	<div></div>																							
1142	Form Fin Cooler Fdn LM Units	3	3	30JUN10	02JUL10	0	<div></div>																							
1143	Rebar, Embeds Fin Cooler Fdn LM Units	2	2	03JUL10	05JUL10	0	<div></div>																							
Utility Building																														
346	Erect Struc, Utility Bldg	5	5	28JUN10*	02JUL10	0	<div></div>																							
347	Instl Mech, Utility Bldg	5	5	03JUL10	08JUL10	0	<div></div>																							
348	Instl HVAC, Utility Bldg	5	5	03JUL10	08JUL10	0	<div></div>																							