

TWO WEEK LOOKAHEAD
DATA DATE: 7 JUNE 10

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010 JUN																							
							2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20					
7EA GTG																														
27	Strip Formwork 7EA GTG Fdn	3	0	29MAY10A	04JUN10A	100																								
28	Layout Centerlines 7EA GTG Fdn	1	0	04JUN10A	04JUN10A	100																								
29	Prep Fdn, Instl Fixators, Shim Packs 7EA GTG	9	3	31MAY10A	09JUN10	67	Slab Eval Pending																							
41	Mobilize Crane to Set 7EA	5	5	07JUN10	11JUN10	0	5/31 Commit Date																							
7FA GTG																														
44	Form 7FA GTG Fdn	11	3	14MAY10A	09JUN10	73																								
50	Instl Top Rebar7FA GTG Fdn	5	3	02JUN10A	09JUN10	40																								
47	Instl Embeds 7FA GTG Fdn	12	12	07JUN10	19JUN10	0																								
48	Instl Cndt 7FA GTG Fdn	3	3	14JUN10*	16JUN10	0	Engr Delay																							
Treated Fuel Tnk																														
71	Excavate Treated Fuel Tnk Ring (Change)	2	2	14JUN10*	15JUN10	0	Delayed by Commercial Issues																							
72	FRPS Treated Fuel Tank Ring	6	6	16JUN10	22JUN10	0																								
73	Install Geotex Fuel Tnk Ring (Change)	2	2	16JUN10	17JUN10	0																								
75	Backkfill Treated Fuel Tnk	1	1	18JUN10	18JUN10	0																								
Oil/Water Separator																														
86	Mud Mat Oil/Wtr Sep Fdn	1	1	14JUN10*	14JUN10	0	Delayed by Commercial Issues																							
87	Exc Sump Slab Oil/Wtr SepSump	1	1	15JUN10	15JUN10	0																								
88	Form Sump Slab Oil/Wtr SepSump	1	1	16JUN10	16JUN10	0																								
89	Mudmat Sump Slab Oil/Wtr SepSump	1	1	17JUN10	17JUN10	0																								
91	Form Floor Slab Oil/Wtr Sep	1	1	18JUN10	18JUN10	0																								
92	Instl Rebar Oil/Wtr Sep Floor Slab	2	2	19JUN10	21JUN10	0																								
Aux Xfmr 480V (By Compressor Bldg)																														
102	Exc Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	15JUN10*	16JUN10	0	Hold for Engr																							
103	Mud Mat Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	17JUN10	18JUN10	0																								
104	Form Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	5	5	19JUN10	24JUN10	0																								
Raw Water Tank																														
7	Iss Fdn Dwgs Raw Wtr Tnk	1	1	15JUN10*	15JUN10	0																								
Demineralized Water Tank																														
6	Iss Fdn Dwgs Demin Wtr Tnk	1	1	14JUN10*	14JUN10	0																								

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010 JUN																																							
							2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20																					
Aux Xfmr 10 MVA F7A							<div></div>																																							
196	Exc Aux Xfmr 10 MVA F7A	3	3	14JUN10*	16JUN10	0																					Hold for Engr																			
197	Mud Mat Aux Xfmr 10 MVA F7A	1	1	17JUN10	17JUN10	0																																								
198	Form Aux Xfmr 10 MVA F7A	4	4	18JUN10	22JUN10	0																																								
Step Up Transformer 7EA							<div></div>																																							
223	Exc SU Xfmr, Blastwl Fdn 7EA	5	5	07JUN10*	11JUN10	0																																								
224	Mud Mat SU Xfmr, Blastwl Fdn 7EA	2	2	12JUN10	14JUN10	0																																								
213	Fab SU Xfmr Fdn Embeds 7EA (Change)	5	5	14JUN10*	18JUN10	0																																								
225	FRP Sump SU Xfmr & Blastwl Fdn 7EA	3	3	16JUN10	18JUN10	0																																								
226	FRP Brg Slab, SU Xfmr& Blastwl Fdn 7EA	5	5	19JUN10	24JUN10	0																																								
Aux Xfmr 4160 For 7EA							<div></div>																																							
321	Exc Aux Xfmr 4160 for 7EAA	2	2	11JUN10*	12JUN10	0																																								
322	Mud Mat Aux Xfmr Fdn 4160 For 7EAA	1	1	14JUN10	14JUN10	0																																								
323	Form Aux Xfmr Fdn 4160 For 7EAA	3	3	15JUN10	17JUN10	0																																								
324	Rebar, Embeds Aux Xfmr Fdn 4160 7EAA	2	2	18JUN10	19JUN10	0																																								
Aux Xfmr Fdn 480v For 7EA							<div></div>																																							
332	Exc Aux Xfmr Fdn 480v For 7EAA	2	2	11JUN10*	12JUN10	0																																								
333	Mud Mat Aux Xfmr Fdn 480v For 7EAA	1	1	14JUN10	14JUN10	0																																								
334	Form Aux Xfmr Fdn 480v For 7EAA	3	3	15JUN10	17JUN10	0																																								
335	Rebar, Embeds Aux Xfmr Fdn 480v For 7EAA	2	2	18JUN10	19JUN10	0																																								
Gas Compressor Aux Transformer 4160							<div></div>																																							
375	Exc Gas Cmpzr Aux Xfmr 4160 Fdn	2	2	19JUN10*	21JUN10	0																					Engr Hold																			
Gas Fuel Module 7EA							<div></div>																																							
10	Iss Fdn Dwgs Fuel Gas Skds	1	1	15JUN10*	15JUN10	0																																								
Cooling Water Module 7EA							<div></div>																																							
12	Iss Fdn Dwgs Cool Wtr Skds	1	1	15JUN10*	15JUN10	0																																								
PEECC 7EA							<div></div>																																							
623	Exc PEECC Fdns (6) 7EA	2	2	15JUN10*	16JUN10	0																																								
624	Mud Mat PEECC Fdns (6) 7EA	2	2	17JUN10	18JUN10	0																																								
625	FRP Footings PEECC Fdns (6) 7EA	3	3	19JUN10	22JUN10	0																																								
Stack 7EA							<div></div>																																							
638	Mud Mat Stack Fdn 7EA	2	2	10JUN10*	11JUN10	0																					Anchor Bolt Deliv 6/10. Commercial Issues																			
639	Form Stack Fdn 7EA	3	3	12JUN10	15JUN10	0																																								
640	Rebar, Embeds Stack Fdn 7EA	5	5	16JUN10	21JUN10	0																																								

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010 JUN																			
							2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
Duct Bank							<div><div></div><div>Engr Hold</div></div>																			
673	Excav MH 4	10	10	21JUN10*	01JUL10	0																				
675	Excav MH 6	10	10	21JUN10*	01JUL10	0																				
677	Excav MH 3	10	10	21JUN10*	01JUL10	0																				
700	Excav DB MH 4 to MH 6	1	1	21JUN10*	21JUN10	0																				
789	Excav Cased Conduit Wtr Treat to MH 4	1	1	21JUN10*	21JUN10	0																				
2	Start M/H. HH Precast	1	1	15JUN10*	15JUN10	0																				
701	Install Conduit DB MH 4 to MH 6	5	5	22JUN10	26JUN10	0																				
704	Excav DB MH 6 to MH 3 +75'	1	1	22JUN10	22JUN10	0																				
790	Install Cased Conduit Wtr Treat to MH 4	5	5	22JUN10	26JUN10	0																				
U/G Piping							<div><div></div><div>Material Commercial Issue</div></div>																			
4	Iss Dwgs, Start UG Ppg	1	1	15JUN10*	15JUN10	0																				
872	Exc Raw Wtr 6" Owner tie-in - Raw Wtr Tnk	2	2	16JUN10	17JUN10	0																				
873	Fit/Weld Raw Wtr 6" Owner tie-in - Raw Wtr Tnk	4	4	18JUN10	22JUN10	0																				
Closed Cooling Wtr Fin/Fan Cooler 7EA							<div><div></div><div>Engr Hold</div></div>																			
311	Exc L/O Fin Cooler Fdn 7EAA	5	5	14JUN10*	18JUN10	0																				
312	Mud Mat L/O Fin Cooler Fdn 7EAA	2	2	19JUN10	21JUN10	0																				
							<div><div></div></div>																			
13	Issue BOP FDN PDC,Admin,WT,Foam	1	1	14JUN10*	14JUN10	0																				