

ProEnergy
SIDOR Plant B

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp
7EA GTG						
41	Mobilize Crane to Set 7EA	5	4	08JUN10A	23JUN10	20
49	Replace Backfill w Engr Mat' S. Side 7EA	4	4	15JUN10*	18JUN10	0
30	Set Turbine 7EA	2	2	24JUN10	25JUN10	0
31	Set Access Base 7EA	2	2	26JUN10	28JUN10	0
7FA GTG						
44	Form 7FA GTG Fdn	11	2	14MAY10A	15JUN10	80
48	Instl Cndt 7FA GTG Fdn	4	4	14JUN10*	17JUN10	0
47	Instl Embeds 7FA GTG Fdn	8	8	16JUN10*	24JUN10	0
Oil/Water Separator						
86	Mud Mat Oil/Wtr Sep Fdn	1	1	16JUN10*	16JUN10	0
87	Exc Sump Slab Oil/Wtr SepSump	1	1	17JUN10	17JUN10	0
88	Form Sump Slab Oil/Wtr SepSump	1	1	18JUN10	18JUN10	0
89	Mudmat Sump Slab Oil/Wtr SepSump	1	1	19JUN10	19JUN10	0
91	Form Floor Slab Oil/Wtr Sep	1	1	21JUN10	21JUN10	0
92	Instl Rebar Oil/Wtr Sep Floor Slab	2	2	22JUN10	23JUN10	0
93	Place Conc Sump Oil/Wtr Sep Floor Slab	1	1	23JUN10	23JUN10	0
95	Start Form Walls Oil/Wtr Sep	2	2	24JUN10	25JUN10	0
96	QC Checks Walls Oil/Wtr Sep	1	1	26JUN10	26JUN10	0
131	Rebar Walls Oil/Wtr Sep	1	1	26JUN10	26JUN10	0
Aux Xfmr 480V (By Compressor Bldg)						
102	Exc Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	15JUN10*	16JUN10	0
103	Mud Mat Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	2	2	17JUN10	18JUN10	0
104	Form Aux Xfmr 480v Fdn (@ Cmpzr Bldg)	5	5	19JUN10	24JUN10	0
105	Rebar, Embeds Aux Xfmr 480v Fdn (@ Cmpzr	2	2	25JUN10	26JUN10	0
Raw Water Tank						
7	Iss Fdn Dwgs Raw Wtr Tnk	1	1	15JUN10*	15JUN10	0
Aux Xfmr 10 MVA F7A						
196	Exc Aux Xfmr 10 MVA F7A	3	3	21JUN10*	23JUN10	0
197	Mud Mat Aux Xfmr 10 MVA F7A	1	1	24JUN10	24JUN10	0