

CVG A

4/10-3202

EXHIBIT B

PAYMENT SCHEDULE

Down Payment (30%)	US\$17,974,500.00
14 days following Effective Date (20%)	US\$11,983,000.00
Civil Foundations Complete (25%)	US\$14,978,750.00
Gas Turbines on Foundations (10%)	US\$ 5,991,500.00
Electrical / Mechanical Complete (10%)	US\$ 5,991,500.00
Startup Complete and Ready to Export Power (5%)	US\$ 2,995,750.00
	=====
Total	US\$59,915,000.00

CVG Sidor Facility Plant A
410-3202
CVG Sidor Facility Plant A
Customer: Derwick

Payment Schedule

Milestones	Total US\$ Amount
Down Payment (30%)	\$17,974,500.00
14 Days following the effective Date (20%)	\$11,983,000.00
Civil Fondations Complete (25%)	\$14,978,750.00
Gas Turbines on Fondations (10%)	\$5,991,500.00
Electrical/ Mechanical Complete (10%)	\$5,991,500.00
Startup Complete and Ready to Export Power (5%)	\$2,995,750.00
Total	\$59,915,000.00

Invoice Number	Invoice Date	Payment Date
2000136	2/24/2010	2/25/2010
2000151	3/19/2010	
2000187	5/21/2010	
2000189	5/21/2010	