

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	% Comp	2010 JUN																		
							9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
198	Form Aux Xfmr 10 MVA F7A	4	4	25JUN10	29JUN10	0																			
Power Distribution Center																									
352	Exc PDC Fdn	1	1	21JUN10*	21JUN10	0																			
353	Mud Mat PDC Fdn	2	2	22JUN10	23JUN10	0																			
354	Form PDC Fdn	4	4	24JUN10	28JUN10	0																			
Gas Compressor Lube Oil Coolers																									
367	Exc Cmprsr L/O Cooler Fdn (5)	3	3	24JUN10*	26JUN10	0																			
Gas Compressor Aux Transformer 4160																									
375	Exc Gas Cmpmr Aux Xfmr 4160 Fdn	2	2	19JUN10*	21JUN10	0																			
376	Mud Mat Gas Cmpmr Aux Xfmr 4160 Fdn	1	1	22JUN10	22JUN10	0																			
377	Form Gas Cmpmr Aux Xfmr 4160 Fdn	2	2	23JUN10	24JUN10	0																			
378	Rebar, Embeds Gas Cmpmr Aux Xfmr 4160 Fdn	2	2	25JUN10	26JUN10	0																			
Liquid Fuel Forwarding Skid 7EA																									
11	Iss Fdn Dwgs Liq Fuel Skds	1	1	22JUN10*	22JUN10	0																			
409	Exc Liq Fuel Forwd Skd 7EA	2	2	23JUN10	24JUN10	0																			
410	Mud Mat Liq Fuel Forwd Skd 7EA	1	1	25JUN10	25JUN10	0																			
411	FormLiq Fuel Forwd Skd 7EA	1	1	26JUN10	26JUN10	0																			
Gas Fuel Module 7EA																									
10	Iss Fdn Dwgs Fuel Gas Skds	1	1	15JUN10*	15JUN10	0																			
Cooling Water Module 7EA																									
12	Iss Fdn Dwgs Cool Wtr Skds	1	1	15JUN10*	15JUN10	0																			
PEECC 7EA																									
623	Exc PEECC Fdns (6) 7EA	2	2	15JUN10*	16JUN10	0																			
624	Mud Mat PEECC Fdns (6) 7EA	2	2	17JUN10	18JUN10	0																			
625	FRP Footings PEECC Fdns (6) 7EA	3	3	19JUN10	22JUN10	0																			
626	FRP BOPlumns PEECC Fdns (6) 7EA	5	5	23JUN10	28JUN10	0																			
Stack 7EA																									
639	Form Stack Fdn 7EA	6	2	09JUN10A	15JUN10	67																			
640	Rebar, Embeds Stack Fdn 7EA	5	3	11JUN10A	16JUN10	40																			
641	Pour/Cure Stack Fdn 7EA	1	1	17JUN10	17JUN10	0																			
642	Strip/Bkfl Stack Fdn 7EA	2	2	18JUN10	19JUN10	0																			
Duct Bank																									
673	Excav MH 4	10	10	21JUN10*	01JUL10	0																			