

**From:** [Steve Yates](#)  
**To:** "Uriel Salazar"; [Juan Manuel Gomez](#)  
**Cc:** [Jeff Canon](#); [Joaquin Mavares](#); [Michael Horn](#)  
**Subject:** Response to missing list & shipping date  
**Date:** Friday, September 18, 2009 5:25:43 PM  
**Attachments:** [CopySep 11 09-3 45p Presentation Missing Answer revIII.xls](#)  
[Ready To Ship 9-16-09.xls](#)  
[Letter 91909 GENA.pdf](#)  
[Balance sheet.pdf](#)

---

Uriel,

Please find attached documents in referencing the list of missing answers sent to PES by Juan Gomez and requested ship date of combine cycle major equipment.

This list will answer the position of PES on each line item and the action we have taken or will take to close out the line items. The ship date of equipment PES can offer several dates where we can provide shipping to Panama, per your schedule of installing the equipment listed in the spread sheet. Please give the time frame of items or priority of items required on the spread sheet attached. The stack extensions will be completed by October 3 and will be available to ship to Panama by the 19<sup>th</sup> ship date listed. I would remind you that all equipment needs to be in dry storage and would check the available storage area you currently have and if it can accommodate the rotor, diaphragms, overhead crane bridge, and the 15Kv switchgear, which will require being store in a dry location out of the weather until installed.

PES would like an update on commitments made during the meeting in Panama.

- GENA committed to pay PES \$4,000,000.00 dollars for milestone payments outstanding, to date PES has received \$2,500,000
- What is the time frame PES will receive the additional \$4,000,000.00 on outstanding milestone payments; currently we have no indication from GENA this payment will take place?
- Commitment to meet in Sedalia, MO. to review the additional cost PES incurred for work outside of scope, what time frame can this review take place?

I look forward to talking with you on shipping dates and other questions you may have.

**Steve Yates**  
*Project Manager*  
**ProEnergy EPC Services**  
**10820 E. 45th Str., Suite 100**  
**Tulsa, Oklahoma 74146**  
*660-596-7569 office*  
*918-270-2939 fax*

<http://www.proenergyservices.com/> <http://www.proenergyservices.com>

This e-mail is the property of ProEnergy Services, LLC and/or its relevant affiliate and may contain confidential and privileged material for the sole use of the intended recipient (s). Any review, use, distribution or disclosure by others is strictly prohibited. If you are not the intended recipient (or authorized to receive for the recipient), please contact the sender or reply to ProEnergy Services at [chowatt@proenergyservices.com](mailto:chowatt@proenergyservices.com) and delete all copies of the message. This e-mail (and any attachments hereto) are not intended to be an offer (or an acceptance) and do not create or evidence a binding and enforceable contract between ProEnergy Services LLC (or any of its affiliates) and the intended recipient or any other party, and may not be relied on by anyone as the basis of a contract by estoppel or otherwise. Thank you.